COMPLETION REPORT

1. Name of Work : Construction of RCC drain & providing covering slab of Jyothinagara in ward no 03
2. Sanctioned Estimate No. & Dt : Rs.
3. Amount as per tender : Rs.
4. Head of Account which is Chargeble :
5. Work order No. Dt : EE(YNK)E.PMT-20/WO/93/2018-19 Dt: 26.12.2018
6. Work Code : 003-18-000061
7. Name of Contractor : Sri. Jayanth.T
8. a.Time stipulated for completion of work : 90 days
   b.Dealy in execution of Work : M.B No. 1050/13-14
9. Measurement recorded in :Page No. 104934 - 104938
10. Check Measurement of the Asst :
    Asst. Exe. Eng./Exe.Eng : M.B. No.
    Page No.
11. Name of the Office / Official
    Incharge of the work
12. a.Asst. Engineer. : KRISHNAPPA
    b.Asst.Exe. Engineer : SACHIN.

Sanctioned Estimate amount	Amount claims as per Actually vide as per bills	DIFFERENCE		
		Excess	Savings	Remarks
Rs. 20,00000	Rs. 19,39763=00		Rs.	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Asst. Engineer

13/6/2019.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ-ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer
sub-division
BBMP